

CONSTRUCTION OBSERVATION MATRIX REV 2024

RLV ZUZT			
INSPECTION TYPE	PPDO: DESIGN AND CONSTRUCTION INSPECTOR OF RECORD	EHS: FIRE SAFETY AND PREVENTION DESIGNATED CAMPUS FIRE MARSHAL	COMMENTS
Building Fire and Life Safety			
Pre-Construction	x	x	
Civil	Х		DCFM to verify Acces & WUI
Fire Proofing/Deck	3rd Party	3rd Party	100% Visual for completness
Framing	100%	10-20%	Rated partition/barrier/wall
Nailing/Tape	100%	10-20%	Rated partition/barrier/wall
Damper/Penetrations	100%	100%	20% 1 Hour/100% 1 1/2+
Close-in	100%	10-20%	
Pre-Final	100%	30%	
Final	100%	100%	
Fire Protection Water			
Underground/Piping	100%	100%	Fire 100% of joints and thrust blcks, pipe may becovered for fire
onder ground/Fighing	100 /6	100 %	Fire-Specific fire apparatus access, fire protection
Hydrostatic	Prep	100%	equipment, exit discharge requirements, and fire responder access.
Temporary Standpipe	Prep/Test	100%	access.
Fire Sprinkler Above Ground			
Welding	The opinicies	100%	
Rough Piping		100%	
Hydrostatic Testing		100%	
Valve Testing/Monitoring		100%	FA Shop Support
Final		100%	
Fire Alarm System			
Wiring	100%	10-20%	FA Shop Support
Battery Test	****	100%	FA Shop Support
EOL Verification	100%	100%	FA Shop Support
			FA Shop Support
Monitoring Test Final		100%	FA Shop Support
Fire Supression System			
Rough Piping 100%			
		100%	FA Shop Support
Valve Testing/Monitoring Final		100%	
Smoke Control System			
Exit Door Pressure 100%			
	1000/		FA Shop Support
Fire Alarm & Dampers Performance Test	100%	10-20%%	Witness 3rd Party Testing
renormance rest	3rd Party	3rd Party	
Emergency Responder Radio Coverage Survivability 100% 20%%			
Survivability		20%%	In addition to 3rd Party testing verified by IOR
System Test	3rd Party	100%	